

# FIRE PUMP ROOM PRE-TEST CLEARANCE

Job Address: \_\_\_\_\_

**APPROVED PLANS AND INSPECTION RECORDS MUST BE AVAILABLE AT THE JOB SITE.  
THE FOLLOWING CLEARANCES, A COPY OF STREET USE PERMIT AND FIRE PUMP PRE-TEST ARE  
REQUIRED PRIOR TO SCHEDULING THE FIRE PUMP TEST WITH LADBS FIRE SPRINKLER INSPECTION.**

## BUILDING INSPECTION

Fire Pump Room Completed.

Date: \_\_\_\_\_ Inspector: \_\_\_\_\_

## MECHANICAL INSPECTION

Fire Pump Room Ventilation Completed.

Date: \_\_\_\_\_ Inspector: \_\_\_\_\_

## PLUMBING INSPECTION

Fire Pump Room Drainage Completed.

Date: \_\_\_\_\_ Inspector: \_\_\_\_\_

Roof Drains Completed.

Date: \_\_\_\_\_ Inspector: \_\_\_\_\_

## ELECTRICAL INSPECTION

Fire Pump Electrical Wiring Completed.

Date: \_\_\_\_\_ Inspector: \_\_\_\_\_

Emergency Generator Completed.

Date: \_\_\_\_\_ Inspector: \_\_\_\_\_

## FIRE DEPARTMENT

Fire Pump Room / Clearance To Test.

Date: \_\_\_\_\_ Inspector: \_\_\_\_\_

## STREET USE

Special Requirements: \_\_\_\_\_

Date: \_\_\_\_\_ Inspector: \_\_\_\_\_

As a covered entity under Title II of the Americans with Disabilities Act, the City of Los Angeles does not discriminate on the basis of disability, and upon request, will provide reasonable accommodation to ensure equal access to its programs, services and activities.

## FIRE PUMP PRE-TEST REPORT

Job Address: \_\_\_\_\_ Date: \_\_\_\_\_  
 Standpipe Class: \_\_\_\_\_ Number of Stories: \_\_\_\_\_

### PUMP

Make \_\_\_\_\_ Model \_\_\_\_\_ Serial# \_\_\_\_\_  
 GPM \_\_\_\_\_ Ft \_\_\_\_\_ PSI \_\_\_\_\_ RPM \_\_\_\_\_ Elevation \_\_\_\_\_  
 Location of Fire Pump \_\_\_\_\_

### PUMP DRIVER

Make \_\_\_\_\_ Model \_\_\_\_\_ Diesel \_\_\_\_\_ Electric \_\_\_\_\_ HP \_\_\_\_\_ RPM \_\_\_\_\_

### WATER SUPPLY

Water Main Pressure- Low \_\_\_\_\_ PSI Water Main Pressure- High \_\_\_\_\_ PSI Elevation \_\_\_\_\_ Ft.  
 PRV Setting, Pump Inlet (If Req'd) \_\_\_\_\_ PSI Pump Inlet Pressure Prior to Test \_\_\_\_\_ PSI  
 Storage Tank \_\_\_\_\_ Gallons Water Level Alarm \_\_\_\_\_ Low \_\_\_\_\_ High \_\_\_\_\_

### TESTS

Nozzle and Size	Pitot Required	GPM	%	Actual Pump Inlet Press.	Actual Pump Outlet Press.	Req,d Pump Outlet Press.	Actual System Press.	Actual Roof Outlet Press.	RPM
<b>0</b>	<b>0</b>	<b>0</b>	0						
			50						
			100						
			150						
<b>Roof</b>									

System PRV (If Req'd.) \_\_\_\_\_ PSI. System Pressure Relief Valve \_\_\_\_\_ PSI. Overrun \_\_\_\_\_ Minimum  
 Fire Pump, Start \_\_\_\_\_ PSI. Fire Pump, Stop \_\_\_\_\_ PSI.  
 Jockey Pump, Start \_\_\_\_\_ PSI. Jockey Pump, Stop \_\_\_\_\_ PSI.

Pre-Test Conducted By: \_\_\_\_\_ Phone Number: \_\_\_\_\_ Date: \_\_\_\_\_

As a covered entity under Title II of the Americans with Disabilities Act, the City of Los Angeles does not discriminate on the basis of disability, and upon request, will provide reasonable accommodation to ensure equal access to its programs, services and activities.